

WYNN EVERETT
 Construction Workforce Diversity
 As of: December 26, 2015

LOCAL TRADE UNION	Month to Date (MTD) Total Hours	DECEMBER									PROJECT TO DATE									
		MINORITY - Goal: 15.3%			FEMALE - Goal: 6.9%			VETERAN - Goal: 3.0%			MINORITY - Goal: 15.3%			FEMALE - Goal: 6.9%			VETERAN - Goal: 3.0%			
		# Workers	MTD Hours	MTD Percentage	# Workers	MTD Hours	MTD Percentage	# Workers	MTD Hours	MTD Percentage	Project to Date (PTD) Total Hours	# Workers	PTD Hours	PTD Percentage	# Workers	PTD Hours	PTD Percentage	# Workers	PTD Hours	PTD Percentage
Laborers Local 151	-	-	-	0.0%	-	-	0.0%	-	-	0.0%	16.0	1	16.0	100.0%	-	-	0.0%	-	-	0.0%
Laborers Local 22	1241.0	5	519.0	41.8%	1	32.0	2.6%	-	-	0.0%	2829.5	10	1,345.5	47.6%	2	48.0	1.7%	1	8.0	0.3%
Laborers Local 223	-	-	-	0.0%	-	-	0.0%	-	-	0.0%	16.0	2	16.0	100.0%	-	-	0.0%	-	-	0.0%
Laborers Local 385	-	-	-	0.0%	-	-	0.0%	-	-	0.0%	16.0	1	16.0	100.0%	-	-	0.0%	-	-	0.0%
Laborers Local 610	-	-	-	0.0%	-	-	0.0%	-	-	0.0%	32.0	1	32.0	100.0%	-	-	0.0%	-	-	0.0%
Laborers Local 88 (Tunnel Workers)	32.0	-	-	0.0%	-	-	0.0%	-	-	0.0%	32.0	-	-	0.0%	-	-	0.0%	-	-	0.0%
Local 103 I.B.E.W.	-	-	-	0.0%	-	-	0.0%	-	-	0.0%	34.0	-	-	0.0%	-	-	0.0%	-	-	0.0%
Operating Engineers Local 4	1315.0	-	-	0.0%	-	-	0.0%	-	-	0.0%	2135.0	-	-	0.0%	-	-	0.0%	-	-	0.0%
Piledrivers Local 56	820.0	-	-	0.0%	1	76.0	9.3%	1	43.5	5.3%	1204.0	-	-	0.0%	1	76.0	6.3%	2	124.5	10.3%
TOTAL	3,408.0	5	519.0	15.2%	2	108.0	3.2%	1	43.5	1.3%	6,314.5	15	1,425.5	22.6%	3	124.0	2.0%	3	132.5	2.1%

CONTRACTOR	Month to Date (MTD) Total Hours	DECEMBER									PROJECT TO DATE									
		MINORITY - Goal: 15.3%			FEMALE - Goal: 6.9%			VETERAN - Goal: 3.0%			MINORITY - Goal: 15.3%			FEMALE - Goal: 6.9%			VETERAN - Goal: 3.0%			
		# Workers	MTD Hours	MTD Percentage	# Workers	MTD Hours	MTD Percentage	# Workers	MTD Hours	MTD Percentage	Project to Date (PTD) Total Hours	# Workers	PTD Hours	PTD Percentage	# Workers	PTD Hours	PTD Percentage	# Workers	PTD Hours	PTD Percentage
Cashman Dredging & Marine Contracting	-	-	-	0.0%	-	-	0.0%	-	-	0.0%	440.0	-	-	0.0%	-	-	0.0%	-	-	0.0%
Coastal Marine Construction	1,100.0	-	-	0.0%	1	76.0	6.9%	1	43.5	4.0%	1,631.0	-	-	0.0%	1	76.0	4.7%	1	116.5	7.1%
DeLucca Fence Company	-	-	-	0.0%	-	-	0.0%	-	-	0.0%	394.5	5	110.0	27.9%	1	16.0	4.1%	1	8.0	2.0%
J Rams INC	-	-	-	0.0%	-	-	0.0%	-	-	0.0%	16.0	-	-	0.0%	-	-	0.0%	1	8.0	50.0%
Lockwood Remediation	32.0	-	-	0.0%	-	-	0.0%	-	-	0.0%	32.0	-	-	0.0%	-	-	0.0%	-	-	0.0%
MON Landscaping, INC	16.0	2	16.0	100.0%	-	-	0.0%	-	-	0.0%	96.0	7	96.0	100.0%	-	-	0.0%	-	-	0.0%
Richard Reid Electric	-	-	-	0.0%	-	-	0.0%	-	-	0.0%	34.0	-	-	0.0%	-	-	0.0%	-	-	0.0%
The Welch Corp	2,260.0	3	503.0	22.3%	1	32.0	1.4%	-	-	0.0%	3,671.0	3	1,219.5	33.2%	1	32.0	0.9%	-	-	0.0%
TOTAL	3,408.0	5	519.0	15.2%	2	108.0	3.2%	1	43.5	1.3%	6,314.5	15	1,425.5	22.6%	3	124.0	2.0%	3	132.5	2.1%

SUMMARY PERFORMANCE: PROJECT TO DATE

Group	Goal	Project to Date
Minority	15.3%	22.6%
Female	6.9%	2.0%
Veteran	3.0%	2.1%