

WYNN EVERETT  
 Construction Workforce Diversity  
 As of: January 23, 2016

LOCAL TRADE UNION	Month to Date (MTD) Total Hours	JANUARY								
		MINORITY - Goal: 15.3%			FEMALE - Goal: 6.9%			VETERAN - Goal: 3.0%		
		# Workers	MTD Hours	MTD Percentage	# Workers	MTD Hours	MTD Percentage	# Workers	MTD Hours	MTD Percentage
Laborers Local 151	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
Laborers Local 22	1,606.5	3	257.0	20.7%	3	215.5	13.4%	1	174.5	10.9%
Laborers Local 223	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
Laborers Local 385	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
Laborers Local 610	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
Laborers Local 88 (Tunnel Workers)	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
Local 103 I.B.E.W.	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
Operating Engineers Local 4	1,404.5	-	-	0.0%	-	-	0.0%	-	-	0.0%
Piledrivers Local 56	92.0	-	-	0.0%	1	8.0	8.7%	-	-	0.0%
<b>TOTAL</b>	<b>3,103.0</b>	<b>3</b>	<b>257.0</b>	<b>8.3%</b>	<b>4</b>	<b>223.5</b>	<b>7.2%</b>	<b>1</b>	<b>174.5</b>	<b>5.6%</b>

Project to Date (PTD) Total Hours	PROJECT TO DATE								
	MINORITY - Goal: 15.3%			FEMALE - Goal: 6.9%			VETERAN - Goal: 3.0%		
	# Workers	PTD Hours	PTD Percentage	# Workers	PTD Hours	PTD Percentage	# Workers	PTD Hours	PTD Percentage
16.0	1	16.0	100.0%	-	-	0.0%	-	-	0.0%
4436.0	12	1,602.5	36.1%	4	263.5	5.9%	2	182.5	4.1%
16.0	2	16.0	100.0%	-	-	0.0%	-	-	0.0%
16.0	1	16.0	100.0%	-	-	0.0%	-	-	0.0%
32.0	1	32.0	100.0%	-	-	0.0%	-	-	0.0%
32.0	-	-	0.0%	-	-	0.0%	-	-	0.0%
34.0	-	-	0.0%	-	-	0.0%	-	-	0.0%
3539.5	-	-	0.0%	-	-	0.0%	-	-	0.0%
1296.0	-	-	0.0%	1	84.0	6.5%	2	124.5	9.6%
<b>9,417.5</b>	<b>17</b>	<b>1,682.5</b>	<b>17.9%</b>	<b>5</b>	<b>347.5</b>	<b>3.7%</b>	<b>4</b>	<b>307.0</b>	<b>3.3%</b>

CONTRACTOR	Month to Date (MTD) Total Hours	JANUARY								
		MINORITY - Goal: 15.3%			FEMALE - Goal: 6.9%			VETERAN - Goal: 3.0%		
		# Workers	MTD Hours	MTD Percentage	# Workers	MTD Hours	MTD Percentage	# Workers	MTD Hours	MTD Percentage
Cashman Dredging & Marine Contracting	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
Coastal Marine Construction	189.0	-	-	0.0%	1	8.0	4.2%	-	-	0.0%
DeLucca Fence Company	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
J Rams INC	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
Lockwood Remediation	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
MON Landscaping, INC	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
Richard Reid Electric	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
The Welch Corp	2,914.0	3	257.0	11.4%	3	215.5	7.4%	1	174.5	6.0%
<b>TOTAL</b>	<b>3,103.0</b>	<b>3</b>	<b>257.0</b>	<b>8.3%</b>	<b>4</b>	<b>223.5</b>	<b>7.2%</b>	<b>1</b>	<b>174.5</b>	<b>5.6%</b>

Project to Date (PTD) Total Hours	PROJECT TO DATE								
	MINORITY - Goal: 15.3%			FEMALE - Goal: 6.9%			VETERAN - Goal: 3.0%		
	# Workers	PTD Hours	PTD Percentage	# Workers	PTD Hours	PTD Percentage	# Workers	PTD Hours	PTD Percentage
440.0	-	-	0.0%	-	-	0.0%	-	-	0.0%
1,820.0	-	-	0.0%	1	84.0	4.6%	1	116.5	6.4%
394.5	5	110.0	27.9%	1	16.0	4.1%	1	8.0	2.0%
16.0	-	-	0.0%	-	-	0.0%	1	8.0	50.0%
32.0	-	-	0.0%	-	-	0.0%	-	-	0.0%
96.0	7	96.0	100.0%	-	-	0.0%	-	-	0.0%
34.0	-	-	0.0%	-	-	0.0%	-	-	0.0%
6,585.0	5	1,476.5	22.4%	3	247.5	3.8%	1	174.5	2.6%
<b>9,417.5</b>	<b>17</b>	<b>1,682.5</b>	<b>17.9%</b>	<b>5</b>	<b>347.5</b>	<b>3.7%</b>	<b>4</b>	<b>307.0</b>	<b>3.3%</b>

**SUMMARY PERFORMANCE: PROJECT TO DATE**

Group	Goal	Project to Date
Minority	15.3%	17.9%
Female	6.9%	3.7%
Veteran	3.0%	3.3%